

ESCRI-SA Project Update

Project Report

A presentation for the ESCRI-SA Knowledge Sharing Reference Group, Meeting 1 – February 6, 2018

In partnership with:



ARENA
Australian Government
Australian Renewable
Energy Agency




Advisian
WorleyParsons Group

This activity received funding from ARENA as part of ARENA's Advancing Renewables Programme

PRESENTATION OUTLINE

- > Delivery strategy and contracts
- > Design
- > Development approvals
- > Site works
- > Power system analysis
- > Testing and commissioning
- > Risks

LOCATION



DELIVERY STRATEGY

- > Accelerated delivery
- > Work packages
 - EPC contract – batteries and associated equipment;
 - Telecommunication infrastructure establishment;
 - Network studies;
 - Connection to SA Power Network's 33 kV bus at Dalrymple and upgrades due to BESS' addition to the network (e.g. operation under islanded condition);
 - Development approvals, stakeholders management;
 - Protection studies / review – especially for islanded operation;
 - Islanding detection;
 - Integration with WPWF – under islanded condition.

CONTRACTS

> EPC contract: CPP

- Systems integrator, primary and secondary systems design
- Sub-contract: Samsung ⇔ batteries
- Sub-contract: ABB ⇔ inverters, MV transformers, MV switchgear
- Early engagement (ordering of part equipment, early design)

> Telecommunication contract: Telstra

> SA Power Networks (SAPN) (local distribution network)

- Connection to SAPN's 33 kV bus;
- SAPN due-diligence assessment – i.e. impact of BESS connection to SAPN's network and customers

> Network studies – FortEng

> Protection studies – Digsilent Pacific

> Islanding detection - Megavar


DESIGN

- > Accelerated design process
- > Concurrent procurement of essential / long lead equipment:
 - Batteries;
 - Inverters;
 - Switchgear;
 - MV transformers and cables, etc
- > Staged design:
 - Civils / structural – so as site works could start as soon as DA received
 - Primary – so as equipment installation could start as soon as deliveries made and building available
 - Secondary / protection


DESIGN (cont.)

- > Fire risk and consequence analysis, including subsequent design of fire detection and suppression systems
- > Potential for rework due to (initially) unknown:
 - Conditions of Development Approval
 - Local council requirements
 - CFS requirements
 - SAPN requirements
- > Little margin for error – for any long lead equipment characteristics (e.g. dimensions) mismatches / misunderstandings

DALRYMPLE SUBSTATION CONNECTION



DALRYMPLE NORTH ↔ BESS



DEVELOPMENT APPROVALS

- > Exemption request (as per Hornsdale battery project) - declined
- > Crown sponsorship request (seeking speedy referral process) – July 2017
- > Development approval process
 - In accordance with the Development Act 1993, section 49 (Crown Development Sponsorship)
 - Submission: July 2017
 - Public notifications, no major opposition
 - Consultation with local landowners, as per stakeholder management plan
 - Development Approval – issued (with conditions) on 11 October 2017

SITE WORKS

> Concurrent works at:

- Dalrymple substation ⇔ new 33kV bay + SAPN works (33kV bus)
- Dalrymple North ⇔ BESS

> Dalrymple North works – staged, following design progress and as allowed by the initial lack of Development Approval:

- Site establishment / access roads;
- Bench;
- Foundations;
- Building erection / cladding / internal partitions
- Progressive equipment installation - as delivered (to be noted complications caused by inclement weather in Europe and associated delays – especially for rescheduling of resources / associated works)

PROGRESS ON SITE

> November 2017 – end January 2018



PROGRESS ON SITE - INDOORS

> December 2017 – end January 2018



OTHER WORKS

- > Panels / cubicles and protection relays ordered / progressively built
- > Interfacing with local council – onerous requirements for local roads upgrades
- > Interfacing with Country Fire Service (CFS)
 - Fire risk and consequence analysis;
 - Creation of 50m buffer around BESS site – no combustible vegetation in respective area;
 - Water tank – able to support fire fighting activities for 30 min, both for:
 - External fires potentially propagating inside the BESS compound; and
 - Internal fires potentially migrating outside of the BESS compound.

CONTROL MODE PRIORITIES

Priority based Services		Inherent Services	
		ID	Description of Service
1	Islanded Operation	A	Voltage Control Frequency Control Fault Current Support
	Grid Connected modes below	B	(Voltage Control or Power Factor Control) Fast Frequency Response Fault Current Support
2	Network Support - SIPS		
3	Contingency FCAS services		
4	External set point mode (P & Q) (Energy Trading Modes) Cap Trading and/or Arbitrage		

POWER SYSTEM ANALYSIS

> Protection studies

- Comprehensive review of BESS impact on local network;
- Both 'Connected to Grid' and 'Islanded' conditions examined;
- Detailed Digsilent model built and constituting the basis of the protection studies;
- Various fault conditions studied;
- Impact / protection settings review for protection systems belonging to ElectraNet, SAPN and WPWF (132kV, 33kV, 11kV).

> Network studies

- BESS mathematical model – challenges, compliance, complexity – i.e. able to operate in both 'Connected to Grid' and 'Islanded' condition;
- Draft GPS / CPS developed and submitted to AEMO for review

ISLANDING DETECTION

> SAPN requirements:

- no local customers to be worse-off / no degradation of SAPN services reliability – as a result of BESS connection
- Implementation of BESS anti-islanding capability

> BESS anti-islanding activation for:

- Insufficient number of batteries / inverters online (insufficient fault current contribution under islanded condition);
- Islanding detection system in-operational

> Topology-based islanding system

- Monitoring circuit breakers / disconnectors statuses at various substations (via auxiliary contacts) ⇔ planned outages;
- Monitoring protection relays - i.e. CB imminent tripping under fault conditions detected via protection relays (even before the CBs would open) and transmitting trip signals via telecommunication systems ⇔ unplanned outages

TESTING & COMMISSIONING

- > Equipment tests
- > Protection tests
- > GPS compliance tests – R1 and R2 tests
- > Functionality tests

TESTING & COMMISSIONING (cont.)

- > GPS compliance tests – R1 and R2 tests
 - S5.2.5.1 – Reactive power capability (Generator P/Q capability)
 - S5.2.5.2 – Quality of electricity generated (Harmonics / power quality measurements)
 - S5.2.5.6 - Quality of electricity generated and continuous uninterrupted operation
 - S5.2.5.7 - Partial load rejection (frequency stepping)
 - S5.2.5.11 - Frequency control (frequency stepping)
 - S5.2.5.13 - Voltage and reactive power control (Q_{ref} , V_{ref} , $\cos\phi$ ref – setpoint stepping)

TESTING & COMMISSIONING (cont.)

> Functionality tests

- Operating modes selection
- Control system functionality – BESS connected to grid:
- Transition to island
- Islanded operation (planned outage / unplanned outage)
- Black start
- Grid re-synchronisation

RISKS

> Key risks addressed

- Development approval obtained (just in time)
- 33 kV connection arrangement agreed with SAPN & AEMO

> Remaining key risks

- Timely completion for handover to AGL
- GPS registration (BESS power system models still being refined)
- Performance to specification during commissioning tests
- BESS capabilities when islanded and unknown costs of deeper network / protection upgrades fro SAPN



ElectraNet Pty Limited

PO Box 7096, Hutt Street Post Office
Adelaide, South Australia 5000

P+61 8 8404 7966 or 1800 243 853 (Toll Free)

F+61 8 8404 7956 **W** electranet.com.au

ABN41 094 482 416 **ACN**094 482 416

Thank you

Hugo Klingenberg
Senior Manager Network Development
ElectraNet Pty Limited

In partnership with:



ARENA
Australian Government
Australian Renewable
Energy Agency



Advisian
WorleyParsons Group

This activity received funding from ARENA as part
of ARENA's Advancing Renewables Programme